

HOLMES & NARVER, INC.
ENGINEERS

405743

R

WEEKLY INSPECTION REPORT

Bldg. or Sta. 1202 W.O. 3217 Site Charlie-reef

For Week ending 11-21-53

WORK UNDERTAKEN Wall re-steel placed. Electrical and mechanical installed.
Wall forms and blockouts set. Working on she-bolts-wales
and imbedded bolts.

MANPOWER AND EQUIPMENT

REPOSITORY NATIONAL ARCHIVES
PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No. 199624 (#608) A16534 326-65V0170
ELMER GENERAL
FOLDER JOB 884 PROJECT ENGINEERING FILE

CONCRETE LOG

Previously Poured 46.5

Poured this Report 00

Total to date: 46.5

Total Estimated Required 220

REMARKS

BEST COPY AVAILABLE

DISTRIBUTION:

- Resident Engineer
- A.E.C. Resident Engineer
- Historian
- Accountant

/s/ Al Barabas
Inspector.