

HOLMES & NARVER, INC.
ENGINEERS

405746

WEEKLY INSPECTION REPORT

R

Bldg. or Sta. 1202 W.O. 3217 Site Charlie-reef

For Week ending 12-12-53

WORK UNDERTAKEN

Installed metal doors.

MANPOWER AND EQUIPMENT

CONCRETE LOG

Previously Poured 203.5

Poured this Report 00

Total to date: 203.5

Total Estimated Required 220

REMARKS

BEST COPY AVAILABLE

REPOSITORY NATIONAL ARCHIVES
PACIFIC SOUTHWEST REGION
COLLECTION RG-326 ATOMIC ENERGY COMMISSION
BOX No. 199624 (#608) A16334 326-65V0170
FOLDER ELMER GENERAL
JOB 884 PROJECT ENGINEERING FILE

DISTRIBUTION:

Resident Engineer

~~A.E.C. Resident Engineer~~

Historian

Accountant

/s/ Al Barabas

Inspector.