

HOLMES & HARVER, INC.
ENGINEERS

405749

R

WEEKLY INSPECTION REPORT

Bldg. or Sta. 1202 W.O. 3217 Site Charlie-reef

For Week ending 1-2-54

WORK UNDERTAKEN

Sack walls.
User installing equipment.

MANPOWER AND EQUIPMENT

REPOSITORY NATIONAL ARCHIVES
PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No. 149624 (#608) A16334 326-65V0170
ELMER GENERAL
FOLDER JOB 884 PROJECT ENGINEERING FILE

CONCRETE LOG

Previously Poured 203.5
Poured this Report 00
Total to date: 203.5

Total Estimated Required 220

REMARKS

BEST COPY AVAILABLE

DISTRIBUTION:

- Resident Engineer
- A.E.C. Resident Engineer
- Historian
- Accountant

/s/ Al Barabas
Inspector.